COMPLETION REPORT

1	NAME OF WORK	:	Construction of out door stadium (Phase-1) Survey No.33, ward No.13
2	Sanctioned Estimate No. & Date	:	CE/DZ//TS/272/2017-18, Date:28-11-2017
3	Head of account which is chargeable	:	P-3112
4	Name of Beneficiaries	:	M/s.KRIDL
5	Entrustment order No. & DT	:	EE/PD/WO/009/2017-18, Date:05/12/2017.
6	a. Time Stipulated for completion of work	:	180 days
	b. Actual date of completion	:	
	e. Delay in execution of work	:	
7	Measurement recorded in	:	M.B.No. 1901/2017-18 Page No.190009 to 190013
8	Check measurement of the Asst. Exe. Eng/Exe. Eng., on	:	– –
9	Name of the office/official incharge of the work	:	Project sub division
10	a)Asst. Eng/junior Eng.	:	Sri.Siddarajegowda.B.S
	b)Asst. Exe. Engineer	:	Sri.Kumarappa.H

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು

Sanctioned estimate amount	Amount claims as per actually vide as per bills	DIFERANCE	
		Excess	Savings
150.00 Lakhs	Rs.1,46,51,978.48	–	3,48,022-

1. Certified that the above work has been Completed within the stipulated time noted in the work order
2. Certified that the contractor has delayed and complete the work for which necessary fine has been recovered.
3. Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINNER

ASST. EXE. ENGINEER

EXE. ENGINEER
EXECUTIVE ENGINEER (Project
Project Division
Bruhat Bangalore Mahanagara Pali
Dasarahalli Zone, Bangalore-73

Scanned by CamScanner

COMPLETION REPORT

1	Name of Work & Job Code	Construction of Yoga Center building at proposed park Mallasandra Sy No.33 in ward no.13.
2	Sanctioned Estimate No & Date (AS No)	BBMP/EE/PD/AS/04/17-18 Dt: 23.9.2017
	Sanctioned Estimate No & Date (TS No)	BBMP/CE/DZ/TS/132/17-18 Dt: 25.9.2017
3	Head Of Account which is Chargable	P-3176
4	Work Order No. & Date	BBMP/PD/WO/15/2017-18 Dt: 26.10.2017
5	Name of Contractor	KRIDL
6	Time Stipulated for completion of work	
7	Date of Commencement	BBMP/PD/WO/15/2017-18 Dt: 26.10.2017
8	Date of Completion	As intimated it appears will be completed
9	Delay in execuation of Work	Please arrange
10	Measurement recoded in M.B Book No.	M.B No. 4106 Pg. 410512-522
11	Check Measurment of the Asst. Executive Engineer	
12	Name of the Office/Offical in charge of the Work	
13	a) Assistant Engineer	Siddrajegowda B.S
	b) Asst.Executive Engineer	Kumarappa .H

Sanctioned Estimate Amount	Amount Claims As per Actually Executed as per bills	Excess	Savings
132-00	12665746	—	543254-

1) Certified that the above work has beep completed within the stipulated time noted in the Work Order.

2) Certified that theContractor has delayed and completed the work for which necessary fine

3) Certified that the above work has been executed by the Contractor satisfactory.

Asst. Engineer | Asst.Executive Engineer | Executive Engineer

Scanned by CamScanner

COMPLETION REPORT

1	Name of Work & Job Code	Construction of Indoor game Building at proposed park Mallasandra Sy No.33 in ward no.13.
2	Sanctioned Estimate No & Date (AS No)	BBMP/EE/PD/AS/05/17-18 Dt: 23.9.2017
	Sanctioned Estimate No & Date (TS No)	BBMP/CE/DZ/TS/131/17-18 Dt: 25.9.2017
3	Head Of Account which is Chargable	P-3176
4	Work Order No. & Date	BBMP/PD/WO/14/2017-18 Dt: 26.10.2017
5	Name of Contractor	KRIDL
6	Time Stipulated for completion of work	
7	Date of Commencement	BBMP/PD/WO/14/2017-18 Dt: 26.10.2017
8	Date of Completion	
9	Delay in execuation of Work	
10	Measurement recoded in M.B Book No.	M.B No. 4106 Pg. 410523-533
11	Check Measurment of the Asst. Executive Engineer	
12	Name of the Office/Offical in charge of the Work	
13	a) Assistant Engineer	Siddrajegowda B.S
	b) Asst.Executive Engineer	Kumarappa .H

Sanctioned Estimate Amount	Amount Claims As per Actually Executed as per bills	Excess	Savings

1) Certified that the above work has been completed within the stipulated time noted in the Work Order.
2) Certified that theContractor has delayed and completed the work for which necessary fine
3) Certified that the above work has been executed by the Contractor satisfactory.

Asst. Engineer

Asst.Executive Engineer

Executive Engineer

Scanned with CamScanner

COMPLETION REPORT

1	NAME OF WORK	:	Construction of RCC return wall and building to Proposed dobhi ghat at Mallasandra in ward
2	Sanctioned Estimate No. & Date	:	CE/DZ//TS/204/2018-19, Date:07-03-2019.
3	Head of account which is chargeable	:	P-1806
4	Name of Beneficiaries	:	Sri.Gnanedra murthy. M.D
5	Entrustment order No. & DT	:	EE/PD/WO/000048/2017-18, Date:15/03/2018
6	a. Time Stipulated for completion of work	:	180 Days
	b. Actual date of completion	:	
	c. Delay in execution of work	:	347 Day. EOT Approved by C.E
7	Measurement recorded in	:	M.B.No.2523 Page No 25246 to 25250
8	Check measurement of the Asst. Exe. Eng/Exe. Eng., on	:	– –
9	Name of the office/official incharge of the work	:	Project division
10	a)Asst. Eng/junior Eng.	:	Sri.Siddarajegowda.B.S
	b)Asst. Exe. Engineer	:	Sri.Kumarappa.H

Sanctioned estimate amount	Amount claims as per actually vide as per bills	DIFERANCE	
		Excess	Savings
100.00 Lakhs	Rs.92,38,854.72	–	7,61,146

1. Certified that the above work has been Completed within the stipulated time noted in the work order.
2. Certified that the contractor has delayed and complete the work for which necessary fine has been recovered.
3. Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINNER

ASST. EXE. ENGINEER

EXE. ENGINEER

Asst. Executive Engineer
Project Division, Dasrahalli Zone
BBMP, Bangalore

Scanned by CamScanner